SC/QC/YPD/2022-23/P6-3

Date: 03-03-2023

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Item No	Description of work	Unit	Qty	Remarks
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works	Cum	893.35	Work done upto the Billed Quantity and the Quality is Satisfactory
2	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not	Cum	3776.02	Work done upto the Billed Quantity and the Quality is Satisfactory
3	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km as per the direction of Engineer in charge	t.km	5976.80	Work done upto the Billed Quantity and the Quality is Satisfactory
4	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates	Cum	148.89	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works &	Cum	282.76	Work done upto the Billed Quantity and the Quality is Satisfactory
7	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.as per the direction of	Tonne	18.08	Work done upto the Billed Quantity and the Quality is Satisfactory
8	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement, with 20mm and down size graded granite metal	Sqm	766.88	Work done upto the Billed Quantity and the Quality is Satisfactory
9	Providing and fixing precast reinforced cement concrete covering slabs of 23Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal	Sqm	70.92	Work done upto the Billed Quantity and the Quality is Satisfactory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#S1317, 4th CROSS BEL 2nd STAGE BHARATHI NAGAR ,BANGALORE – 560 091. CELL : 9448353883
E-mail siliconcivilengineers@gmail.com

Item No	Description of work	Unit	Qty	Remarks
10	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in	Cum	2265.61	Work done upto the Billed Quantity and the Quality is Satisfactory
11	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates	Cum	2265.61	Work done upto the Billed Quantity and the Quality is Satisfactory
14	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other	Cum	2265.61	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 3rd and Part bill

Thanking you,

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

With Regards,

For Silicon Consulting Engineers

SILICON CONSULTING ENGINEERS

#S1317, 4th CROSS BEL 2nd STAGE BHARATH NAGAR ,BANGALORE – 560 091. CELL : 9448353883
E-mail siliconcivilengineers@gmail.com